



### PIPING TEST REPORT

Customer / Contract E Squared / 96274  
 Vessel Name E2MS 308  
 Hull Number 5279  
 Official Number 121163  
 KEEL Date / COI Year 10/9/2017 / 2017

#### TESTING INFO

| System                     | Method of Test | PSI or OK | Date       | Witness By |
|----------------------------|----------------|-----------|------------|------------|
| Cargo Pipe                 | HYDRO          | 200       | 11/22/2017 | GB         |
| Pump Well                  | AIR            | 19        | 11/22/2017 | GB         |
| Fuel Oil Piping            | AIR            | 90        | 11/22/2017 | GB         |
| Hot Oil Piping             |                |           |            |            |
| Steam Piping               |                |           |            |            |
| Air Piping                 | HYDRO          | 200       | 11/22/2017 | GB         |
| Stripping Piping           | HYDRO          | 200       | 11/22/2017 | GB         |
| Hydraulic Piping           |                |           |            |            |
| Cargo Piping Relief Valve  | HYDRO          | 125       | 11/22/2017 | GB         |
| Vapor Piping Relief Valve  | AIR            | 1.5       | 11/22/2017 | GB         |
| Steam Piping Relief Valve  |                |           |            |            |
| Air Piping Relief Valve    | HYDRO          | 125       | 11/22/2017 | GB         |
| Fuel Tank                  | HYDRO          | 5         | 11/22/2017 | GB         |
| Slop Tank                  | HYDRO          | 5         | 11/22/2017 | GB         |
| Cargo Pressure Gauge       | AIR            | 120       | 11/22/2017 | GB         |
| Vapor Pressure Gauge       | AIR            | 3         | 11/22/2017 | GB         |
| Air Pressure Gauge         |                |           |            |            |
| Hydraulic Pressure Gauge   |                |           |            |            |
| Emergency Shutdown         | OPERATIONAL    | OK        | 11/22/2017 | GB         |
| Pump Operational Test      | OPERATIONAL    | OK        | 11/22/2017 | GB         |
| Heater Operational Test    |                |           |            |            |
| Stripping Operational Test | OPERATIONAL    | OK        | 11/22/2017 | GB         |
| Hydraulic Operational Test |                |           |            |            |

If a system is not applicable, leave that line blank

|            |                   |                     |                                                                                       |
|------------|-------------------|---------------------|---------------------------------------------------------------------------------------|
|            | Initial           | Print               | Signature                                                                             |
| QA WITNESS | <u>GB</u>         | <u>GERALD BROWN</u> |  |
| QA WITNESS | <u>          </u> | <u>          </u>   | <u>          </u>                                                                     |



TRINITY INDUSTRIES, INC.  
BUSINESS UNIT # 296

Document No.: QAF-904-296

Revision #: 00

Revision Date: 4/5/2017

Revised By: Howard Abell

Approved By: Howard Abell

DOCUMENT TYPE: Controlled Form List

TITLE: Vapor Tightness Test Report

**VAPOR TIGHTNESS TEST REPORT**

Note: Test Results are Valid for (1) One Year from Date of Test!

|                   |                              |                          |                   |
|-------------------|------------------------------|--------------------------|-------------------|
| Vessel Name:      | <u>E2M3 308</u>              | Test Date:               | <u>11/22/2017</u> |
| Testing Location: | <u>Ashland City, TN #296</u> | Maximum Load Rate: (BPH) | <u>6500</u>       |
| Tanks Tested:     | <u>All Cargo Tanks</u>       | Pressure Indicator       | <u>MANOMETER</u>  |

**TEST RESULTS**

|                           |                         |                |            |
|---------------------------|-------------------------|----------------|------------|
| Test Duration: 30 Minutes | Beginning Pressure      | <u>44"</u>     | Inches H2O |
|                           | Ending Pressure         | <u>43 3/4"</u> | Inches H2O |
|                           | Total Pressure Loss     | <u>1/4"</u>    | Inches H2O |
|                           | Allowable Pressure Loss | <u>3.1108</u>  | Inches H2O |

**Barge is Vapor Tight if "Total Pressure Loss" is LESS than "Allowable Pressure Loss"**

- |                                             |                                      |
|---------------------------------------------|--------------------------------------|
| (P1) - Beginning Pressure                   | (P2) - Ending Pressure               |
| (Delta P) - Total Pressure Loss             | (Delta PM) - Allowable Pressure Loss |
| (TP) - 14.7 plus Barge Test Pressure in PSI | (L) - Maximum Load Rate in BPH       |
| (V) - Volumn of Tank (s)                    | (Delta T) = Test Duration            |
| .861 - PIA @ (P1)                           |                                      |

$$.861 \times \frac{16.2}{(TP)} \times \frac{6500}{(L)} / \frac{29,145}{(V)} = \frac{3.1108}{(Delta PM)}$$

This vessel has been tested in accordance with Section 61.304F and has been found to be vapor tight.

*William E. Nixley III*      11-22-17  
Signature of Trinity Marine Tester      DATE  
William E. Nixley III  
PRINT Name of Trinity Marine Tester

*Gene Brown*      11/22/17  
Signature of Trinity Marine Witness      DATE  
Gene Brown  
PRINT Name of Trinity Marine Witness